



Appendix E

Bridge Construction Report – Sufficiency Ratings



**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|---|----------------|--------------|--------------------|-----------|----------|--|------------------------------|
| 1 | Old Fairburn Road over Camp Creek | \$1,632,736 | 3 Tons | 2.00 | Yes | 752580 | Bridge replaced by GDOT - COMPLETED | Completed |
| 2 | New Providence Rd. over Cooper Sandy Creek | \$763,200 | | 20.58 | Yes | 771274 | Timber piles should be replaced. County to apply for federal funds for replacement. | completed, confirmed 5/11/04 |
| 3 | Powers Ferry Rd. over Long Island Creek | \$461,000 | | 21.09 | Yes | 752320 | Timber Deck Replaced. COMPLETED | completed, confirmed 6/17/04 |
| 4 | Garretts Rd. over Chattahoochee River Tributary | \$342,600 | 3 Tons | 27.46 | Yes | | Under Design 2004 Budget - Construction schedule for 2005 | |
| 5 | Bethasaida Rd. over Morning Creek Tributary | \$670,200 | 8 Tons | 16.17 | Yes | | Project Managed by GDOT. In CIP 5-10 TIP Construction Long Range | |
| 6 | Buffington Rd. over Morning Creek | \$413,000 | 9 Tons | 12.53 | Yes | 742976 | Timber piles show signs of decay and should be replaced. Schedule for replacement by GDOT March 2006 | |
| 7 | Johnson Rd. over Line Creek | \$506,400 | 9 Tons | 21.90 | Yes | | Design & Right of Way underway. Schedule for construction May 05 | |
| 8 | Johnson Rd. over Peeks Creek | \$505,206 | 9 Tons | 22.43 | Yes | 771273 | Under Construction August 2004. COMPLETION - Dec 05 | |
| 9 | McGinnis Ferry Rd. over Johns Creek | | 10 Tons | 4.00 | Yes | | Bridge Design underway by Forsyth County. GDOT to Let to Construction. | |
| 10 | Fairburn Rd. over CSX Railroad | \$2,377,384 | 10 Tons | 5.33 | Yes | | Under Construction. Let by GDOT | |
| 11 | Freemanville Rd. over Chicken Creek | | 10 Tons | 24.28 | Yes | 771090 | COMPLETED by GDOT April 05. | completed by 2/17/04 |
| 12 | Bethany Rd. over Cooper Sandy Creek | \$990,909 | 10 Tons | 28.07 | Yes | 753320 | Timber piles show signs of decay and should be replaced. Project has been submitted for federal funding. | |
| 13 | Enon Rd. over Camp Creek | \$775,523 | 10 Tons | 32.43 | Yes | 771272 | Under Construction. Let by GDOT. | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|---|----------------|--------------|--------------------|-----------|----------|---|---|
| 14 | Boles Rd. (Bell Rd) over Cauley Creek | \$670,200 | 10 Tons | 38.07 | Yes | | Bridge should be properly bolted. Bridge has been painted. Replacement funded-2005 Budget | completed by 2/17/04 |
| 15 | Rico Tatum Rd. over Cedar Creek | \$553,487 | 10 Tons | 40.88 | Yes | | Under Design - 2004 Budget Construction Schedule for 05 | |
| 16 | Parsons Rd. over Johns Creek | \$1,079,700 | 10 Tons | 43.76 | Yes | | Protect piles with concrete encasements and replace missing bolts. Painting completed. -2005 Budget | |
| 17 | Oakley Rd. over Broadanax Creek | \$342,600 | 10 Tons | 46.04 | Yes | | Bolt correctly. Work to be done by county forces. - 2005 Budget | |
| 18 | Barnes Rd. over White Oak Creek | \$342,600 | 10 Tons | 63.44 | Yes | | Bolt work by County Forces. Protect piles with concrete encasements. | |
| 19 | Butner Rd. over Camp Creek | \$1,202,550 | 11 Tons | 18.85 | Yes | | Concrete seals should be placed under footing. Repair cracks - 2005 Budget | |
| 20 | Stonewall Tell Rd. over Camp Creek | \$1,010,085 | 11 Tons | 28.26 | Yes | | Concrete seals should be placed under footings. Repair cracks and paint. | |
| 21 | Northcutt Rd. over Pea Creek | \$260,700 | 11 Tons | 40.13 | Yes | | Bridge has been replaced by County forces. | completed by 2/17/04 |
| 22 | Jett Road over Long Island Creek | \$375,360 | 11 Tons | 41.17 | Yes | 6470 | Bridge has low load carrying capacity. Upgrade would require replacement. Bridge has been painted. -5-10TIP | |
| 23 | McClure Rd. over Line Creek | \$670,200 | 12 Tons | 33.51 | Yes | | Under Design - 2004 Budget. Construction Schedule for 05 | scheduled to be painted 2005 contract |
| 24 | Demooney Rd. over Deep Creek | \$1,046,940 | 13 Tons | 18.48 | Yes | | Paint steel substructure. Piles should be protected with concrete encasements. | scheduled to be painted 2005 contract |
| 25 | McGinnis Ferry Rd. over Big Creek | \$1,653,000 | 14 Tons | 42.78 | Yes | | Piles should be encased in concrete. Paint steel substructure. | scheduled to be painted 2005 contract |
| 26 | Bell Rd. over Chattahoochee River Tributary | \$342,600 | 18 Tons | 49.98 | Yes | | Spalls have been repaired and bridge painted. Bridge has excessive overlay that should be removed. | completed by 2/17/04 |
| 27 | Spalding Dr. over Crooked Creek | \$615,600 | | 37.86 | Yes | | Bridge has been painted. Beams with section loss should be cover plated. | |
| 28 | Porter Terry Rd. over Little Pea Creek | \$465,628 | 5 Tons | 25.15 | No | | Scour has undermined caps at both abutments 5 to 6 feet. Needs immediate attention. Bridge needs railing | to replace bridge 8/4/03 |
| 29 | Cochran Mill Rd. over Pea Creek | \$1,089,569 | 6 Tons | 21.33 | No | | Under Design | completed by 9/25/03 - to replace bridge? |
| 30 | Clarity Rd. over Little River | \$342,600 | 6 Tons | 33.71 | No | | Bridge railing has been replaced and bridge has been painted. Needs inspection by GDOT. | |
| 31 | Cochran Mill Rd. over Little Pea Creek | \$410,175 | 6 Tons | 38.53 | No | | Construction Let by GDOT - Jan 05 | scheduled to be painted 2005 contract |
| 32 | Cochran Rd. over Deep Creek | \$555,597 | 7 Tons | 14.37 | No | | Steel substructure needs painting. Upgrade would require replacement. | scheduled to be painted 2005 contract. to |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|--|----------------|--------------|--------------------|-----------|----------|---|---------------------------------------|
| 33 | Cochran Rd. over Camp Creek | \$963,575 | 9 Tons | 41.91 | No | | Replace missing bolt in span #2 between panel #2 and #3 which should be replaced. | completed by 2/17/04 |
| 34 | Birmingham Rd. over Little River | \$997,800 | 10 Tons | 47.08 | No | | Bridge has been painted. Concrete encasements should be extended. Tighten bolts and repair spalls | completed by 2/17/04 |
| 35 | Jones Bridge Rd. over Line Creek | \$383,550 | 10 Tons | 48.30 | No | | Bridge has been painted. Piles should be protected with concrete encasements. Bolt bridge properly. | |
| 36 | Red Mill Rd. over Banks Creek | \$342,600 | 11 Tons | 21.05 | No | | Substructure in poor condition. Caps need supporting. Railing is missing and panels should be sealed. | |
| 37 | Johnson Rd. over Line Creek Tributary | \$654,385 | 12 Tons | 35.87 | No | | Structure should be replaced | |
| 38 | Jenkins Rd. over Bear Creek | \$260,700 | | 24.16 | No | | Bridge in need of replacement. | |
| 39 | Hopewell Rd. over Chicken Creek | \$823,307 | 20 Tons | 49.06 | Yes | | Debris needs to be removed upstream. Bridge has been painted. Needs GDOT inspection. | completed by 2/17/04 |
| 40 | Rucker Rd. over Foe Killer Creek | \$250,350 | | 49.90 | Yes | | Steel substructure needs painting. Repair spalls and encasements should be extended to prevent scour. | scheduled to be painted 2005 contract |
| 41 | Old Alabama Rd. over Johns Creek | | 15 Tons | 50.08 | Yes | | Piles should be encased in concrete. Steel substructure should be painted. | scheduled to be painted 2005 contract |
| 42 | McGinnis Rd. over Caney Creek | | 15 Tons | 50.09 | Yes | | Bridge has been painted. Upgrade would require replacement. Remove excessive overlay | |
| 43 | Peachtree-Dunwoody Rd. over Nancy Creek | | | 50.35 | No | | Steel substructure has been painted. Excessive drift should be removed. | Completed by 2/17/04 |
| 44 | Riverside Drive over Marsh Creek | | | 51.14 | No | | Bridge has been painted. Spalls should be patched. | |
| 45 | Glenridge Rd. over Long Island Creek | | | 52.25 | No | | Superstructure panel # 6 should be replaced and spalls patched. Bridge has been painted. | |
| 46 | Phillips Rd. over Little Bear Creek | | 10 Tons | 52.26 | No | | Bridge is not bolted properly. If bolted correctly no posting would be required. | |
| 47 | Vernon Grove Rd. over Longino Creek | | 10 Tons | 52.78 | No | | Bridge is not bolted properly. If bolted correctly no posting would be required. Steel piling should be painted | scheduled to be painted 2005 contract |
| 48 | Waters Rd. over Long Indian Creek | | 19 Tons | 53.86 | No | | Bridge has do deficiencies. Bridge would not require posting if excessive 6" overlay was removed. | |
| 49 | Koweta Rd. over Deep Creek | | 10 Tons | 54.00 | No | | Bridge has been painted. Bridge should be properly bolted. Spalls should be patched, and piles encased. | |
| 50 | Long Island Dr. over Long Island Creek | | | 54.43 | Yes | | Bridge has been painted. No deficiencies. | |
| 51 | Old Alabama Rd. over Johns Creek Tributary | | 15 Tons | 54.46 | No | | Bridge has been painted. Any significant upgrade would require replacement | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|---|----------------|--------------|--------------------|-----------|----------|--|--|
| 52 | Cascade Rd. over Branck of Utoy Creek | | | 54.60 | Yes | | Scour problems should be corrected and erosion problems behind the wingwalls should be repaired. | |
| 53 | New Bullpen Rd. over Little River | | | 55.42 | No | | Repair cracks and potholes in asphalt overlay. Exposed concrete deck gutter line is deteriorated and should be sealed. | |
| 54 | Dunwoody Club Dr. over Ball Creek | | | 57.02 | Yes | | Bridge has been painted. | completed by 2/17/04 |
| 55 | Scarborough Rd. over Wolf Creek | | | 58.17 | Yes | | Bridge has been painted. | completed by 2/17/04 |
| 56 | Freemanville Rd. over Cooper Sandy Creek | | 18 Tons | 58.38 | Yes | | Bridge has been painted. | completed by 2/17/04 |
| 57 | Fairburn Rd. over South Utoy Creek | | | 58.71 | No | | Bridge has been painted. | completed by 2/17/04 |
| 58 | Fairburn Rd. over North Utoy Creek | | | 58.71 | No | | Bridge has been painted. | completed by 2/17/04 |
| 59 | Stacks Rd. over CSX Railroad | | 20 Tons | 60.04 | Yes | | Bridge needs to be painted. Wingwall has failed and should be replaced. Excessive 3" overlay should be removed. | scheduled to be painted 2005 contract |
| 60 | Riverside Dr. over Blackwater Trail & Old Riverside Dr. | \$759,071 | 10 Tons | 60.33 | No | | Bridge has been painted. Bridge should be bolted together properly and not in CIP. Design complete | |
| 61 | Buice Rd. over Johns Creek | | 19 Tons | 60.66 | Yes | | Bridge has been painted. Concrete encasements should be extended. Remove excess overlay. | |
| 62 | Ono Rd. over Bear Creek | | 10 Tons | 60.88 | Yes | | Bridge needs to be painted and bolted properly. Spalls should be repaired on panels. Remove beaver dam. | scheduled to be painted 2005 contract |
| 63 | McGinnis Rd. over Camp Creek Tributary | | 19 Tons | 61.23 | Yes | | Bridge has been painted. Piles should be protected and remove excess 3.5" overlay | |
| 64 | Derrick Rd. over Deep Creek Tributary | | 19 Tons | 61.27 | Yes | | Bridge has been painted. Extend pile encasements and remove 3" asphalt overlay. | completed by 2/17/04 |
| 65 | Westbrook Rd. over Chicken Creek Tributary | | | 61.44 | Yes | | Spalls should be repaired. | |
| 66 | Barnwell Rd. over Hogan Creek | | | 61.52 | Yes | | Bridge has been painted. Handrail with collision damage should be replaced. | |
| 67 | Cogburn Rd. over Chicken Creek Tributary | | | 59.55 | Yes | | No deficiencies. Design complete | Not in CIP. Bridge in good condition |
| 68 | Windsor Pkwy over Nancy Creek | | | 62.24 | Yes | 752150 | Bridge has been painted. Accumulated drift should be removed. Should not be in CIP. | |
| 69 | Providence Rd. over Cooper Sandy Creek | | | 62.61 | Yes | | Bridge has been painted. | ? Confused with New providence Road over |
| 70 | Bethsaida Rd. over Morning Creek | | 19 Tons | 63.19 | Yes | | Bridge has been painted. Pile encasements should be extended and 3" overlay should be removed. | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|--|----------------|--------------|--------------------|-----------|----------|---|---------------------------------------|
| 71 | Kimball Bridge Rd. over Big Creek | | | 63.21 | Yes | 771270 | Bridge has been painted | |
| 72 | Brumbelow Rd. over Chattahoochee River Tributary | | | 63.21 | No | | Bridge has been painted. Concrete encasements should be extended. | |
| 73 | Bishop Rd. over Bear Creek | | | 63.21 | Yes | | Bridge has been painted. Piles should be encased with concrete and scour should be repaired with rip rap. | |
| 74 | Harris Rd. over White Water Creek Tributary | | 10 Tons | 63.32 | No | | Bridge should be properly bolted and grouted and this bridge would not require posting. | |
| 75 | Phillips Rd. over Longino Creek | | 10 Tons | 63.33 | Yes | | Bridge should be properly bolted. If properly bolted bridge would not require posting. | |
| 76 | Mallory Rd. over CSX railroad | | | 63.40 | Yes | | Bridge needs to be painted. Spalls should be sealed and handrail repaired. | scheduled to be painted 2005 contract |
| 77 | Spalding Dr. over Chattahoochee River Tributary | | | 64.71 | Yes | | Bridge has been painted. No deficiencies. | |
| 78 | Flat Shoals Rd. over Morning Creek Tributary | | | 64.86 | No | | Bridge has been painted. Encasements should be extended. Clean catch basins and level approach slab | |
| 79 | McGinnis Ferry Rd. over Chattahoochee River | | | 65.00 | Yes | 742920 | Scour needs to be addressed around footings. Bridge Scheduled to be widening with road Improvements | |
| 80 | Thompson Rd. over Chicken Creek Tributary | | | 65.02 | Yes | | Bridge has been painted. Extend pile encasements and repair spalls | |
| 81 | Birmingham Rd. over Chicken Creek | | | 65.41 | Yes | | Bridge has been painted. Should not be in CIP. Design complete | completed by 2/17/04 |
| 82 | Douglas Rd. over Caney Creek | | | 65.43 | Yes | | This bridge has been painted. No deficiencies. | |
| 83 | Hamby Rd. over Chicken Creek | | 19 Tons | 65.76 | Yes | | Bridge has been painted. Remove excessive 4" overlay. | |
| 84 | Hamby Rd. over Chicken Creek Tributary | | 18 Tons | 65.76 | Yes | | Excessive 4" asphalt overlay should be removed. | |
| 85 | Rico Road over Longino Creek | | | 65.77 | Yes | | Bridge has been painted. Pile encasements should be extended. Bolts connecting panels need to be tightened. | |
| 86 | Jones Road over Willeo Creek | | | 65.83 | No | | Bridge needs to be painted. Concrete catch basin should be cleaned. | |
| 87 | Longstreet Rd. over Chicken Creek Tributary | | | 67.56 | No | | Bridge has been painted. Erosion under cap should be repaired. Plans complete | completed by 2/17/04 |
| 88 | Batesville Rd. over Chicken Creek | | | 67.64 | Yes | | Bridge has been painted. | |
| 89 | Atlanta Newman Rd. over Cedar Creek | | | 67.98 | No | | Bridge has been painted. Piles encasements should be extended. Bolt properly. | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|---|----------------|--------------|--------------------|-----------|----------|---|---------------------------------------|
| 90 | Short Rd. over Pea Creek Tributary | | | 68.06 | Yes | | Bridge has been painted. Repair spalls in panels to protect reinforcement steel. | |
| 91 | Wilkerson Mill Rd. over Little Bear Creek | | | 68.06 | Yes | | Repair spalls on panels and repair bridge rail which has collision damage | |
| 92 | Landrum Rd. over Trickham Creek | | | 68.23 | Yes | | Bridge has been painted. Extend concrete pile encasements | |
| 93 | Cochran Mill Rd. over Bear Creek | | | 68.73 | Yes | | Bridge has been painted. Extend concrete pile encasements. Level approach slab. | |
| 94 | Cochran Mill Rd. over Little Bear Creek | | | 68.73 | Yes | | Bridge has been painted. Extend concrete pile encasements. Bolts connecting panels are missing. | |
| 95 | Water Works Rd. over Cedar Creek | | | 69.21 | No | | No deficiencies. | |
| 96 | Aldredge Rd. over Wolfe Creek | | | | Yes | | Bridge has been painted. Extend concrete pile encasements. Approach should be leveled. Repair erosion | |
| 97 | Creekwood Rd. over Borum Springs Creek | | | | Yes | | Bridge needs to be painted. Encasements should be extended. | |
| 98 | Hobgood Rd. over Bear Creek | | | | Yes | | Bridge has been painted. Encasements should be extended. | |
| 99 | Rivertown Rd. over Line Creek | | | | No | | No deficiencies. | |
| 100 | Rivertown Rd. over Line Creek | | | | No | | No deficiencies. | |
| 101 | Lake Forrest Drive over Long Island Creek | | | | Yes | | Bridge has been painted. | |
| 102 | Rico Rd. over Moss Creek | | | | Yes | 771271 | No deficiencies. Should not be in CIP | |
| 103 | Coles Way over Chattahoochee River Tributary | | | 71.85 | No | | No structural deficiencies. Deck joints need to be cleaned and sealed | completed by 2/17/04 |
| 104 | Wood Rd. over Chicken Creek | | | 71.95 | Yes | | Bridge has been painted. Encasements should be extended. Repair spalls | |
| 105 | Westbrook Rd. over Chicken Creek Tributary | | | 72.45 | Yes | | No deficiencies. Approach needs to be leveled to reduce impacts on structure. | |
| 106 | Wood Rd. over Chicken Creek Tributary | | | 72.45 | Yes | | No deficiencies | |
| 107 | Cascade Rd. over CSX Railroad | | | 72.47 | Yes | | Bridge needs to be painted. Steel armored joint is loose and should be tightened. Clean and seal joints. | scheduled to be painted 2005 contract |
| 108 | Great Southwest Parkway over North Utoy Creek | | | 72.65 | No | | Bridge has been painted. Encasements should be extended. Fill void beneath cap. Repair spalls, clean and paint rail | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|--|----------------|--------------|--------------------|-----------|----------|--|---------------------------------------|
| 109 | Johnson Ferry Rd. over Chattahoochee River | | | 72.80 | Yes | | Bridge has been painted. Deck joints have failed and should be cleaned and sealed. | |
| 110 | Creel Road over Little Pea Creek | | | 73.16 | No | | Bridge has been painted. Encasements need to be extended. | |
| 111 | Kingsport Dr. over Long Island Creek | | | 76.42 | No | | Bridge has been painted. Repair stream bank and spalls. Reconstruct wall to prevent futher loss of fill | |
| 112 | Sardis Church Rd. over Dry Branch | | | 76.54 | No | | Bridge needs to be painted. Pile encasements to be extended. Clean and seal deck joint. Fill void under cap. | scheduled to be painted 2005 contract |
| 113 | Batesville Rd. over Little River | | | 76.79 | No | | Bridge has been painted. Extend encasements. | |
| 114 | Woodruff Rd. over Little Pea Creek Tributary | | 20 Tons | 76.83 | Yes | | Bridge needs to be painted. Missing bolts should be replaced. Excessive 2.5" overlay should be removed. | scheduled to be painted 2005 contract |
| 115 | Burdette Rd. over Morning Creek Tributary | | | 77.37 | Yes | | Bridge needs to be painted. Encasements should be extended. | |
| 116 | Welcome All Rd. over CSX Railroad | | | 78.42 | Yes | | No deficiencies. Joints should be cleaned and sealed | |
| 117 | Brandon Mill Rd. over Marsh Creek | | 18 Tons | 78.42 | No | | Bridge has been painted. Remove excessive 4" overlay. | |
| 118 | Hall Rd. over Line Creek | | | 78.49 | Yes | | No serious structural defects. Voids should be filled at end abutments and endrolls protected with rip rap. | |
| 119 | Hall Rd. over Line Creek Tributary | | | 78.49 | Yes | | No defieiciencies | completed by 2/17/04 |
| 120 | Herndon Rd. over Bear Creek | | | 78.57 | Yes | | Bridge has been painted. Encasements should be extended. | |
| 121 | Riverside Dr. over Chattahoochee River Tributary | | | 79.13 | Yes | | No deficiencies. | |
| 122 | Riverside Dr. over Chattahoochee River Tributary | | | 79.13 | Yes | | Repair spalls on panels. | |
| 123 | High Point Rd. over Deep Creek | | | 79.63 | No | | Replace missing bolt in span #2 between panel #2 and #3 which should be replaced. | |
| 124 | Merk Rd. over Camp Creek | | | 81.22 | Yes | | Bents #3 & #5 have major scour damage that should be corrected. Clean and seal deck joints. | |
| 125 | Kimberly Mill Rd. over Morning Creek | | | 81.80 | Yes | | Bridge has been painted. Extend pile encasements. Clean & seal deck joints. Fill void under abutment | |
| 126 | Welcome All Rd. over South Fulton Pkwy | | | 81.82 | No | | No structural deficiencies. Deck joints need to be cleaned and sealed | |
| 127 | Azalia Dr. over Chattahoochee River Tributary | | | 82.28 | No | | Bridge needs to be painted. Pile encasements to be extended. Clean and seal deck joint. Fill void under cap. | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|---|----------------|--------------|--------------------|-----------|----------|---|--|
| 128 | Dinsmore Rd. over Chicken Creek | | | 82.65 | Yes | | Bridge painting complete | |
| 129 | Pleasant Hill Rd. over Cater Creek | | | 82.70 | Yes | | Bridge needs to be painted. Exposed piles should be covered to protect from corrosion | scheduled to be painted 2005 contract Pile |
| 130 | Northside Dr. over Long Island Creek | | | 82.96 | NO | | Bridge has been painted. Erosion problems under north abutment should be repaired. Clean deck gutters. | |
| 131 | Old Hamilton Rd. over White Oak Creek | | | 83.93 | yes | | Bridge needs to be painted. Three bolts connecting panels are missing and need to be replaced. | scheduled to be painted 2005 contract |
| 132 | Woodruff Rd. over Bear Creek | | | 83.95 | No | | Bridge needs to be painted. A properly designed wall should be constructed to avoid roadway fill loss. | scheduled to be painted 2005 contract |
| 133 | Petersburg Rd. over Bear Creek | | | 83.97 | Yes | | Bridge has been painted. Extend pile encasements. Crack in asphalt overlay should be sealed | |
| 134 | Cascade Rd. over South Utoy Creek | | | 86.64 | yes | | Pile encasements should be extended. Deck joints should be cleaned and sealed. | |
| 135 | Hopewell Rd. over Cooper Sandy Creek | | | 88.48 | Yes | | Bridge culvert with no deficiencies. | |
| 136 | Butner Rd. over Wolf Creek | | | 90.79 | Yes | | Bridge culvert with no deficiencies. | |
| 137 | Butner Rd. over Camp Creek | | | 91.22 | Yes | | Bridge culvert with no deficiencies. | |
| 138 | Buffington Rd. over Morning Creek | | | 91.92 | Yes | | Bridge culvert with no deficiencies. | |
| 139 | Tanacrest Dr. over Chattahoochee River Tributary | | | 92.37 | No | | Bridge culvert with no deficiencies. | |
| 140 | Boat Rock Rd. over Cascade Creek | | | 92.37 | No | | Bridge culvert with no deficiencies. | |
| 141 | Greentree Trail ovr Wolf Creek | | | 92.37 | No | | Bridge culvert with no deficiencies. | |
| 142 | State Bridge Rd. over Johns Creek | | | 92.50 | Yes | 730886 | No deficiencies | |
| 143 | Peachtree-Dunwoody Rd. over Nancy Creek Tributary | | | 94.33 | No | | Bridge culvert with no deficiencies. Scour problem exist around utility line | completed by 2/17/04 |
| 144 | Capps Ferry Rd. over Chattahoochee River | | | 94.55 | No | | Bridge has been painted. Encase exposed piles. Deck joints have failed and should be cleaned and sealed | |
| 145 | South Fulton Parkway EBL over Line Creek | | | 94.68 | Yes | | No deficiencies. Deck joints shoul be cleaned and sealed. Voids under abutments should be filled. | |
| 146 | South Fulton Parkway WBL over Line Creek | | | 94.68 | Yes | | No deficiencies. Deck joints shoul be cleaned and sealed. Voids under abutments should be filled. | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|--|----------------|--------------|--------------------|-----------|----------|---|---------------------------------------|
| 147 | Flat Shoals Rd. over Morning Creek Tributary | | | 95.83 | Yes | | Bridge culvert with no deficiencies | |
| 148 | Crabapple Rd. over Hogwaller Creek | | | 96.16 | Yes | | Bridge culvert with no deficiencies | |
| 149 | Flat Shoals Rd. over Morning Creek | | | 96.46 | Yes | | Bridge culvert with no deficiencies | |
| 150 | Hammond Drive over Nancy Creek Tributary | | | 97.54 | Yes | | Bridge culvert with no deficiencies | |
| 151 | South Fulton Pkwy over Pea Creek Tributary | | | 98.23 | Yes | | Bridge culvert in good condition. Clean and seal joints. Inlet and outlet should be repaired with rip rap. Fill voids | |
| 152 | South Fulton Pkwy EBL over CSX railroad | | | 98.36 | No | | No deficiencies. Erosion problem should be repaired under approach slabs. Catch basins should be constructed | |
| 153 | South Fulton Pkwy WBL over CSX railroad | | | 98.36 | Yes | | No deficiencies | |
| 154 | Jones Bridge Rd. over Deep Creek | | | 98.76 | Yes | | Bridge needs to be painted. Decks have failed and need to be cleaned and sealed. | scheduled to be painted 2005 contract |
| 155 | South Fulton Highway Parkway EBL over Deep Creek | | | 99.16 | No | | Bridge in good condition. Joints have failed and should be cleaned and sealed. | |
| 156 | South Fulton Parkway WBL over Deep Creek | | | 99.16 | No | | Bridge in good condition. Joints have failed and should be cleaned and sealed. | |
| 157 | South Fulton Parkway over Wolf Creek Tributary | | | 99.18 | No | | Bridge culvert with no deficiencies | |
| 158 | Hopewell Rd. over Chicken Creek Tributary | | | 99.44 | Yes | | No deficiencies | |
| 159 | Enon Rd. over Camp Creek Tributary | \$401,542 | | 99.53 | No | | Bridge Culvert with no deficiencies. Should not be in CIP. Design complete | complete 2004 |
| 160 | Butner Rd. over Deep Creek | | | 99.64 | No | | No deficiencies | |
| 161 | Finely Rd over Johns Creek | | | 99.65 | No | | Bridge culvert / No deficiencies | |
| 162 | Old Bill Cook Rd. over Morning Creek Tributary | | | 99.65 | Yes | | Bridge culvert / No deficiencies | |
| 163 | Hutchenson Ferry Rd over Dry Branch | | | 99.82 | Yes | | Bridge culvert / No deficiencies | |
| 164 | Old Fairburn Rd. over Wolf Creek | | | 99.86 | Yes | | Bridge culvert / No deficiencies | |
| 165 | Harris Rd. over Killer Creek Tributary | | | 99.86 | No | | No deficiencies | |

**FULTON COUNTY DEPARTMENT OF PUBLIC WORKS
BRIDGE CONSTRUCTION REPORT**

| Priority | Bridge Location | Projected Cost | Weight Limit | Sufficiency Rating | Bus Route | P.I. No. | Comments & Issues | Status |
|----------|--------------------------------------|----------------|--------------|--------------------|-----------|----------|--|--------|
| 166 | Buice Rd. over Long Indian Creek | | | 99.88 | Yes | | Bridge culvert / No deficiencies | |
| 167 | Jones Ferry Rd. over White Oak Creek | | | 99.96 | No | | Bridge culvert / No deficiencies | |
| 168 | Thompson Rd. over Big Branch | | | | No | | Bridge has been closed since 1993 | |
| 169 | CSX railroad over Fayetteville Rd. | \$8,400,000 | | | No | 752980 | Checked for vertical clearance only. GDOT design | |
| 170 | Cogburn Rd. over Cooper Sandy Creek | \$370,829 | 10 Tons | 90.98 | No | | Design complete | |
| 171 | Church St. under CSX railroad | | | | | | Non-roadway structure. Clearance only | |