

Grantee: Fulton County, GA

Grant: B-08-UN-13-0004

October 1, 2010 thru December 31, 2010 Performance Report

Grant Number:

B-08-UN-13-0004

Obligation Date:**Grantee Name:**

Fulton County, GA

Award Date:**Grant Amount:**

\$10,333,410.00

Contract End Date:

03/09/2013

Grant Status:

Active

Review by HUD:

Reviewed and Approved

QPR Contact:

Arthur Christian

Disasters:**Declaration Number**

NSP

Narratives**Areas of Greatest Need:**

As indicated in the NSP Substantial Amendment, the areas of greatest need within Fulton County Government's jurisdiction are contained primarily within Commission District 7. The weighting system used to quantify the magnitude of the foreclosure problem in the jurisdiction identified District 7 as the location containing the highest measures of adverse foreclosure factors. The second highest ranking area, District 5, contained less than half of the weighted adverse foreclosure factors as District 7. Commission Districts 3 and 4 contained smaller concentrations of adverse foreclosure risk factors and will be considered for NSP funding also.

Distribution and Uses of Funds:

As indicated in the NSP Substantial Amendment and detailed in the activity descriptions, budget, and performance measures of the DRGR Action Plan, focused monetary resources are needed to turn the tide from that of negative externalities caused by the crisis of foreclosed and abandoned properties to positive stabilization of Fulton County neighborhoods and communities. The Neighborhood Stabilization Program is a much needed vehicle to achieve this goal.

Definitions and Descriptions:**Low Income Targeting:****Acquisition and Relocation:****Public Comment:****Overall****Total Projected Budget from All Sources****This Report Period**

N/A

To Date

\$10,213,410.00

Total CDBG Program Funds Budgeted	N/A	\$10,213,410.00
Program Funds Drawdown	\$2,134,812.13	\$4,834,336.45
Program Funds Obligated	\$116.37	\$7,403,063.99
Program Funds Expended	\$0.00	\$2,449,651.27
Match Contributed	\$0.00	\$0.00
Program Income Received	\$379,044.18	\$379,044.18
Program Income Drawdown	\$0.00	\$0.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$1,550,011.50	\$0.00
Limit on Admin/Planning	\$1,033,341.00	\$347,253.13
Limit on State Admin	\$0.00	\$0.00

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$2,583,352.50	\$2,583,352.50

Overall Progress Narrative:

Under NSP 1 funding, Fulton County entered into partnership with two Development Partners (APD Solutions and Atlanta Neighborhood Development Partnership) specifically contracted to purchase, rehabilitate and market single-family foreclosed properties. Both partners have been very successful. ANDP has acquired thirty five (35) properties utilizing Federal NSP funding and five (5) properties being funded through the NSP award received from the GA Department of Community Affairs. ANDP has also sold twelve (12) properties to qualified homebuyers and has three (3) more homes under contract. ANDP has returned over \$949,000.00 in Program Income to the County's NSP from the sale of these homes. APD has sold seven (7) properties to qualified homebuyers and has approximately eight (8) more homes under contract.

The city of Roswell as a co-applicant received a prorated share of state NSP funding of \$721,321 from Fulton to fund and carry out its NSP activities within the City's jurisdictional area. The County and the City entered into a Cooperative Agreement through this special grant provided by DCA. The city of Roswell has obligated all of its funds through a partnership with Habitat for Humanity. The City of Roswell has awarded 12 contracts with six (6) properties being purchased and 6 rehabilitation contracts have been awarded on these properties. The rehabilitation of two of the properties has been completed.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
2008-NSF1-V111, Fulton NSP Rehabilitation	\$0.00	\$0.00	\$0.00
2008-NSF1-V275, Fulton NSP Demolition	\$0.00	\$0.00	\$0.00
2008-NSF1-V276, Fulton NSP Property Redevelopment	\$0.00	\$0.00	\$0.00
2008-NSF1-V277, Fulton NSP Land Banking	\$0.00	\$0.00	\$0.00
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
BCKT, Bucket Project	\$0.00	\$0.00	\$0.00
NSP - ADMIN, General Administration	\$5,119.85	\$1,033,341.00	\$347,253.13
NSP - HBA, Fulton NSP Homebuyer Assistance	\$0.00	\$120,000.00	\$0.00
NSP - PRD, Fulton NSP Purchase, Rehabilitation & Disposition	\$2,129,692.28	\$9,180,069.00	\$4,487,083.32

Activities

Grantee Activity Number:	2008-NSF1-ADMIN
Activity Title:	General Administration

Activity Category:

Administration

Project Number:

NSP - ADMIN

Projected Start Date:

03/04/2009

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

General Administration

Projected End Date:

07/31/2013

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Government

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$1,033,341.00
Total CDBG Program Funds Budgeted	N/A	\$1,033,341.00
Program Funds Drawdown	\$5,119.85	\$347,253.13
Program Funds Obligated	\$0.00	\$1,033,341.00
Program Funds Expended	\$0.00	\$205,551.34
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

General Planning & Administration costs necessary to carry out and administer NSP activities.

Location Description:

Main Office: Fulton County Housing & Community Development Division 137 Peachtree Street, S.W., Suite 300, Atlanta, GA 30303-3621.

Satellite Office: Fulton County Housing & Community Development Division 277 East Broad Street, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 01 SF REHAB LH25 - 07/02/2010

Activity Title: 5863 Three Lakes Drive

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$7,466.50
Total CDBG Program Funds Budgeted	N/A	\$7,466.50
Program Funds Drawdown	\$7,466.50	\$7,466.50
Program Funds Obligated	\$0.00	\$44,256.83
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 5863 Three Lakes Drive, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	1/1	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 02 SF REHAB LH25 - 07/02/2010

Activity Title: 3465 Carriage Chase

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$8,277.40
Total CDBG Program Funds Budgeted	N/A	\$8,277.40
Program Funds Drawdown	\$8,277.40	\$8,277.40
Program Funds Obligated	\$0.00	\$32,894.43
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 3465 Carriage Chase, College Park, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 04 SF REHAB LMMI - 07/02/2010

Activity Title: 305 Espana Street

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$9,092.80
Total CDBG Program Funds Budgeted	N/A	\$9,092.80
Program Funds Drawdown	\$9,092.80	\$9,092.80
Program Funds Obligated	\$0.00	\$36,728.19
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 305 Espana Street, College Park, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	1/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 05 SF REHAB LH 25 - 07/02/2010
Activity Title: 6185 Redtop Loop

Activity Category:
 Rehabilitation/reconstruction of residential structures

Activity Status:
 Under Way

Project Number:
 NSP - PRD

Project Title:
 Fulton NSP Purchase, Rehabilitation & Disposition

Projected Start Date:
 07/01/2010

Projected End Date:
 08/01/2010

Benefit Type:
 Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:
 NSP Only - LH - 25% Set-Aside

Responsible Organization:
 Fulton County Dept of Housing & Community Development

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$14,330.00
Total CDBG Program Funds Budgeted	N/A	\$14,330.00
Program Funds Drawdown	\$14,330.00	\$14,330.00
Program Funds Obligated	\$0.00	\$37,425.95
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LH 25 household at or below 50% of the Area Median Income.

Location Description:

Single family home located at 6185 Redtop Loop, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	ANDP 06 SF AQUIS LH 25 - 04/13/2010
Activity Title:	3050 Broadleaf Trail

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/19/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/19/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$71,666.23
Total CDBG Program Funds Budgeted	N/A	\$71,666.23
Program Funds Drawdown	\$5,357.14	\$71,666.23
Program Funds Obligated	\$0.00	\$71,666.23
Program Funds Expended	\$0.00	\$66,309.09
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 3050 Broadleaf Trail, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 07 SF AQUIS LMMI - 04/13/2010

Activity Title: 4947 Larkspur Lane

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/20/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/20/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$122,614.46
Total CDBG Program Funds Budgeted	N/A	\$122,614.46
Program Funds Drawdown	\$5,357.14	\$122,614.46
Program Funds Obligated	\$0.00	\$122,614.46
Program Funds Expended	\$0.00	\$117,257.32
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 4947 Larkspur Lane, College Park, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 07 SF REHAB LMMI - 07/02/2010

Activity Title: 4947 Larkspur Lane

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$6,427.00
Total CDBG Program Funds Budgeted	N/A	\$6,427.00
Program Funds Drawdown	\$6,427.00	\$6,427.00
Program Funds Obligated	\$0.00	\$25,138.43
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 4947 Larkspur Lane, College Park, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 08 SF AQUIS LMMI - 04/19/2010

Activity Title: 445 Fitzgerald Place

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/21/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/21/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$128,731.07
Total CDBG Program Funds Budgeted	N/A	\$128,731.07
Program Funds Drawdown	\$5,357.14	\$128,731.07
Program Funds Obligated	\$0.00	\$128,731.07
Program Funds Expended	\$0.00	\$123,373.93
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 445 Fitzgerald Place, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 08 SF REHAB LMMI - 07/02/2010

Activity Title: 445 Fitzgerald Place

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$19,841.00
Total CDBG Program Funds Budgeted	N/A	\$19,841.00
Program Funds Drawdown	\$19,841.00	\$19,841.00
Program Funds Obligated	\$0.00	\$66,324.19
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 445 Fitzgerald Place, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 09 SF AQUIS LMMI - 04/19/2010

Activity Title: 7320 Thoreau Circle

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/26/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/26/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$117,134.91
Total CDBG Program Funds Budgeted	N/A	\$117,134.91
Program Funds Drawdown	\$5,357.14	\$117,134.91
Program Funds Obligated	\$0.00	\$117,134.91
Program Funds Expended	\$0.00	\$111,777.77
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 7320 Thoreau Circle, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 09 SF REHAB LMMI - 07/02/2010

Activity Title: 7320 Thorreau Circle

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$20,017.00
Total CDBG Program Funds Budgeted	N/A	\$20,017.00
Program Funds Drawdown	\$20,017.00	\$20,017.00
Program Funds Obligated	\$0.00	\$43,895.07
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 7320 Thoreau Circle, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	ANDP 10 SF AQUIS LMMI - 04/22/2010
Activity Title:	691 Fir Chase

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/23/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

04/23/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$58,147.81
Total CDBG Program Funds Budgeted	N/A	\$58,147.81
Program Funds Drawdown	\$5,357.14	\$58,147.81
Program Funds Obligated	\$0.00	\$58,147.81
Program Funds Expended	\$0.00	\$52,790.67
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 691 Fir Chase, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 10 SF REHAB LMMI - 07/02/2010

Activity Title: 691 Fir Chase

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$13,938.40
Total CDBG Program Funds Budgeted	N/A	\$13,938.40
Program Funds Drawdown	\$13,938.40	\$13,938.40
Program Funds Obligated	\$0.00	\$37,849.31
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 691 Fir Chase, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 11 SF AQUIS LMMI - 04/22/2010

Activity Title: 110 Shadow Creek Court

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/23/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

04/23/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$113,640.52
Total CDBG Program Funds Budgeted	N/A	\$113,640.52
Program Funds Drawdown	\$5,357.14	\$113,640.52
Program Funds Obligated	\$0.00	\$113,640.52
Program Funds Expended	\$0.00	\$108,283.38
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 110 Shadow Creek Court, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 12 SF AQUIS LMMI - 04/28/2010

Activity Title: 670 Lake Joyce Lane

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

05/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

07/03/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$117,587.74
Total CDBG Program Funds Budgeted	N/A	\$117,587.74
Program Funds Drawdown	\$5,357.14	\$117,587.74
Program Funds Obligated	\$0.00	\$117,587.74
Program Funds Expended	\$0.00	\$112,230.60
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 670 Lake Joyce Lane, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	ANDP 12 SF REHAB LMMI - 07/02/2010
Activity Title:	670 Lake Joyce Lane

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$7,571.80
Total CDBG Program Funds Budgeted	N/A	\$7,571.80
Program Funds Drawdown	\$7,571.80	\$7,571.80
Program Funds Obligated	\$0.00	\$26,723.23
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$88,566.07	\$88,566.07
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 670 Lake Joyce Lane, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

Address	City	State	Zip
670 Lake Joyce Lane	Fairburn	NA	30213

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

Address	City	State	Zip
9110 Valleyview Court	Union City	NA	30291

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 14 SF AQUIS LMMI - 04/30/2010

Activity Title: 580 Windsor Way

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

05/03/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

07/03/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$115,105.41
Total CDBG Program Funds Budgeted	N/A	\$115,105.41
Program Funds Drawdown	\$5,357.14	\$115,105.41
Program Funds Obligated	\$0.00	\$115,105.41
Program Funds Expended	\$0.00	\$109,748.27
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 580 Windsor Way, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 15 SF AQUIS LMMI - 06/11/2010

Activity Title: 7175 Flagstone Place

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

05/06/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

07/06/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$117,506.39
Total CDBG Program Funds Budgeted	N/A	\$117,506.39
Program Funds Drawdown	\$5,357.14	\$117,506.39
Program Funds Obligated	\$0.00	\$117,553.08
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 7175 Flagstone Place, Union City, GA 30291.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number:	ANDP 16 SF REHAB LMMI - 07/02/2010
Activity Title:	255 Highwind Way

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$12,974.50
Total CDBG Program Funds Budgeted	N/A	\$12,974.50
Program Funds Drawdown	\$12,974.50	\$12,974.50
Program Funds Obligated	\$0.00	\$32,228.03
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$84,802.26	\$84,802.26
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 255 Highwind Way, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	1	1/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

Address	City	State	Zip
255 Highwind Way	Fairburn	NA	30213

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: ANDP 17 SF AQUIS LH 25 - 08/10/2010

Activity Title: 3815 Buffington Place

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/10/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$62,436.80
Total CDBG Program Funds Budgeted	N/A	\$62,436.80
Program Funds Drawdown	\$62,436.80	\$62,436.80
Program Funds Obligated	\$0.00	\$67,357.14
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later either sell or rent to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 3815 Buffington Place, Union City, GA 30291.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 18 SF AQUIS LMMI - 08/10/2010

Activity Title: 7345 Gossamer Street

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/10/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$118,602.79
Total CDBG Program Funds Budgeted	N/A	\$118,602.79
Program Funds Drawdown	\$118,602.79	\$118,602.79
Program Funds Obligated	\$0.00	\$122,857.14
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 7345 Gossamer Street, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 19 SF PRD LH25 - 08/30/2010

Activity Title: 5475 Bluegrass Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$67,293.32
Total CDBG Program Funds Budgeted	N/A	\$67,293.32
Program Funds Drawdown	\$67,293.32	\$67,293.32
Program Funds Obligated	\$0.00	\$114,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 5475 Bluegrass Road.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 23 SF PRD LH25 - 08/30/2010

Activity Title: 1052 Meadow Glen Circle

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources

N/A

\$66,657.53

Total CDBG Program Funds Budgeted

N/A

\$66,657.53

Program Funds Drawdown

\$66,657.53

\$66,657.53

Program Funds Obligated

\$0.00

\$72,549.80

Program Funds Expended

\$0.00

\$0.00

Match Contributed

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 1052 Meadow Glen Circle

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 25 SF PRD LH25 - 08/30/2010

Activity Title: 6040 Trotters Circle

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$90,424.21
Total CDBG Program Funds Budgeted	N/A	\$90,424.21
Program Funds Drawdown	\$90,424.21	\$90,424.21
Program Funds Obligated	\$0.00	\$106,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at
6040 Trotters Circle, Fairburn, GA 30213.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 27 SF PRD LMMI - 08/30/2010

Activity Title: 7377 Spoleto Loop

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$146,223.05
Total CDBG Program Funds Budgeted	N/A	\$146,223.05
Program Funds Drawdown	\$146,223.05	\$146,223.05
Program Funds Obligated	\$0.00	\$162,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at
7377 Spoleto Loop, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 28 SF PRD LMMI - 08/30/2010

Activity Title: 7457 Spoleto Loop

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$119,685.18
Total CDBG Program Funds Budgeted	N/A	\$119,685.18
Program Funds Drawdown	\$119,685.18	\$119,685.18
Program Funds Obligated	\$0.00	\$182,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 7457 Spoleto Loop, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 29 SF PRD LMMI - 08/30/2010

Activity Title: 7405 Spoleto Loop

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$156,252.42
Total CDBG Program Funds Budgeted	N/A	\$156,252.42
Program Funds Drawdown	\$156,252.42	\$156,252.42
Program Funds Obligated	\$0.00	\$172,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 7405 Spoleto Loop, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 30 SF PRD LMMI - 08/30/2010

Activity Title: 7454 Spoleto Loop

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$141,043.74
Total CDBG Program Funds Budgeted	N/A	\$141,043.74
Program Funds Drawdown	\$141,043.74	\$141,043.74
Program Funds Obligated	\$0.00	\$157,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 7454 Spoleto Loop, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 31 SF PRD LMMI - 08/30/2010

Activity Title: 5893 Blacktop Way

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$109,005.93
Total CDBG Program Funds Budgeted	N/A	\$109,005.93
Program Funds Drawdown	\$109,005.93	\$109,005.93
Program Funds Obligated	\$0.00	\$145,453.80
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 5893 Blacktop Way, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: ANDP 33 SF PRD LMMI - 08/30/2010

Activity Title: 320 Fairmont Way

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

08/30/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

11/30/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$109,259.04
Total CDBG Program Funds Budgeted	N/A	\$109,259.04
Program Funds Drawdown	\$109,259.04	\$109,259.04
Program Funds Obligated	\$0.00	\$139,984.45
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Purchase, Rehabilitation and Disposition of formerly foreclosed property (building and land) by either selling or renting to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 320 Fairmont Way, Fairburn, GA 30213

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 01 SF ACQ - 04/07/2010

Activity Title: 6197 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$130,872.68
Total CDBG Program Funds Budgeted	N/A	\$130,872.68
Program Funds Drawdown	\$0.00	\$130,872.68
Program Funds Obligated	\$150.00	\$131,022.68
Program Funds Expended	\$0.00	\$130,872.68
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single Family home located at 6197 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	0/0	1/1	1/1	100.00

Activity Locations

Address	City	State	Zip
6197 Hemperly Road	Atlanta	NA	30349

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 02 SF ACQ - 04/07/2010

Activity Title: 6189 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$117,488.96
Total CDBG Program Funds Budgeted	N/A	\$117,488.96
Program Funds Drawdown	\$0.00	\$117,488.96
Program Funds Obligated	\$150.00	\$117,638.96
Program Funds Expended	\$0.00	\$117,488.96
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 6189 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 02 SF REHAB - 07/02/2010

Activity Title: 6189 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$40.00
Total CDBG Program Funds Budgeted	N/A	\$40.00
Program Funds Drawdown	\$40.00	\$40.00
Program Funds Obligated	(\$150.00)	\$24,597.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 6189 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 03 SF REHAB - 07/02/2010

Activity Title: 6149 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$40.00
Total CDBG Program Funds Budgeted	N/A	\$40.00
Program Funds Drawdown	\$40.00	\$40.00
Program Funds Obligated	\$0.00	\$24,747.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LH 25 household at or below 50% of the Area Median Income.

Location Description:

Single family home located at 6149 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 04 SF ACQ - 04/07/2010

Activity Title: 6145 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$121,691.41
Total CDBG Program Funds Budgeted	N/A	\$121,691.41
Program Funds Drawdown	\$0.00	\$121,691.41
Program Funds Obligated	\$150.00	\$121,841.41
Program Funds Expended	\$0.00	\$121,691.41
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 6145 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 04 SF REHAB - 07/02/2010

Activity Title: 6145 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$40.00
Total CDBG Program Funds Budgeted	N/A	\$40.00
Program Funds Drawdown	\$40.00	\$40.00
Program Funds Obligated	\$0.00	\$24,747.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 6145 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 05 SF ACQ - 04/07/2010

Activity Title: 6113 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$121,708.50
Total CDBG Program Funds Budgeted	N/A	\$121,708.50
Program Funds Drawdown	\$0.00	\$121,708.50
Program Funds Obligated	\$150.00	\$121,858.50
Program Funds Expended	\$0.00	\$120,566.64
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 6113 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 05 SF REHAB - 07/02/2010

Activity Title: 6113 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$40.00
Total CDBG Program Funds Budgeted	N/A	\$40.00
Program Funds Drawdown	\$40.00	\$40.00
Program Funds Obligated	\$0.00	\$24,747.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 6113 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 06 SF ACQ - 04/07/2010

Activity Title: 6033 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$109,066.02
Total CDBG Program Funds Budgeted	N/A	\$109,066.02
Program Funds Drawdown	\$0.00	\$109,066.02
Program Funds Obligated	\$150.00	\$109,216.02
Program Funds Expended	\$0.00	\$109,066.02
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later either sell or rent to an eligible LH 25 household at or below 50% of the Area Median Income.

Location Description:

Single family home located at 6033 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	1/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 06 SF REHAB - 07/02/2010

Activity Title: 6033 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Project Number:

NSP - PRD

Projected Start Date:

07/01/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/01/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$50.00
Total CDBG Program Funds Budgeted	N/A	\$50.00
Program Funds Drawdown	\$50.00	\$50.00
Program Funds Obligated	\$0.00	\$24,747.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LH 25 household at or below 50% of the Area Median Income.

Location Description:

Single family home located at 6033 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 07 SF ACQ - 04/07/2010

Activity Title: 6036 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

04/07/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

06/07/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$121,613.58
Total CDBG Program Funds Budgeted	N/A	\$121,613.58
Program Funds Drawdown	\$0.00	\$121,613.58
Program Funds Obligated	\$150.00	\$121,763.58
Program Funds Expended	\$0.00	\$121,613.58
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household.

Location Description:

Single family home located at 6189 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	2/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	2/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 07 SF REHAB - 07/02/2010

Activity Title: 6036 Hemperly Road

Activity Category:

Rehabilitation/reconstruction of residential structures

Activity Status:

Under Way

Project Number:

NSP - PRD

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected Start Date:

07/01/2010

Projected End Date:

08/01/2010

Benefit Type:

Direct Benefit (Households)

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$40.00
Total CDBG Program Funds Budgeted	N/A	\$40.00
Program Funds Drawdown	\$40.00	\$40.00
Program Funds Obligated	\$0.00	\$24,747.70
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Rehabilitation of foreclosed property (building and land) to later either sell or rent to an eligible LMMI household between 50% and 120% of the Area Median Income.

Location Description:

Single family home located at 6189 Hemperly Road, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 08 SF ACQ - 06/11/2010

Activity Title: 6148 Hemperly Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/18/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/18/2013

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$126,062.37
Total CDBG Program Funds Budgeted	N/A	\$126,062.37
Program Funds Drawdown	\$126,062.37	\$126,062.37
Program Funds Obligated	\$0.00	\$126,062.51
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 6148 Hemperly Road, Atlanta, GA 30349

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 09 SF ACQ - 06/11/2010

Activity Title: 6887 Foxfire Place

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/18/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/18/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$131,547.43
Total CDBG Program Funds Budgeted	N/A	\$131,547.43
Program Funds Drawdown	\$131,547.43	\$131,547.43
Program Funds Obligated	\$0.00	\$131,547.57
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 6887 Foxfire Place, Atlanta, GA 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 10 SF ACQ - 06/11/2010

Activity Title: 7445 Old Chapel Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/11/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/11/2013

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$84,022.85
Total CDBG Program Funds Budgeted	N/A	\$84,022.85
Program Funds Drawdown	\$84,022.85	\$84,022.85
Program Funds Obligated	\$116.37	\$89,379.85
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 7445 Old Chapel Road, College Park, GA 30349

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 11 SF ACQ - 06/11/2010

Activity Title: 3392 Amhurst Parkway

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/18/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/18/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$128,165.84
Total CDBG Program Funds Budgeted	N/A	\$128,165.84
Program Funds Drawdown	\$128,165.84	\$128,165.84
Program Funds Obligated	\$0.00	\$128,165.98
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 3392 Amhurst Parkway, Atlanta, GA 30356

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	1/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	1/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	1/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/0	0/1	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 14 SF ACQ - 06/28/2010

Activity Title: 5593 Gracious Drive

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/28/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,357.14
Total CDBG Program Funds Budgeted	N/A	\$5,357.14
Program Funds Drawdown	\$5,357.14	\$5,357.14
Program Funds Obligated	\$0.00	\$126,067.94
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 5593 Gracious Drive, Atlanta, 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 15 SF ACQ - 06/28/2010

Activity Title: 5428 Bluegrass

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Planned

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/28/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,357.00
Total CDBG Program Funds Budgeted	N/A	\$5,357.00
Program Funds Drawdown	\$5,357.00	\$5,357.00
Program Funds Obligated	\$0.00	\$106,814.45
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 5428 Bluegrass, Atlanta 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 16 SF ACQ - 06/28/2010

Activity Title: 3463 Carriage Chase

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/28/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$5,357.00
Total CDBG Program Funds Budgeted	N/A	\$5,357.00
Program Funds Drawdown	\$5,357.00	\$5,357.00
Program Funds Obligated	\$0.00	\$64,800.74
Program Funds Expended	\$0.00	\$103,317.97
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 3463 Carriage Chase, Atlanta 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Grantee Activity Number: APD 17 SF ACQ - 06/28/2010

Activity Title: 4211 Winston Circle

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/28/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$5,357.14
Total CDBG Program Funds Budgeted	N/A	\$5,357.14
Program Funds Drawdown	\$5,357.14	\$5,357.14
Program Funds Obligated	\$0.00	\$86,454.36
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 4211 Winston Circle, Atlanta, 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 18 SF ACQ - 06/28/2010

Activity Title: 2236 Creel Road

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

06/28/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

09/28/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

	Oct 1 thru Dec 31, 2010	To Date
Total Projected Budget from All Sources	N/A	\$5,357.14
Total CDBG Program Funds Budgeted	N/A	\$5,357.14
Program Funds Drawdown	\$5,357.14	\$5,357.14
Program Funds Obligated	\$0.00	\$76,241.96
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later rehabilitate and either sell or rent to an eligible LMMI household

Location Description:

Single family home located at 2236 Creel Street, Atlanta, 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/1

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/1	0/0	0/1	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: APD 19 SF ACQ - 07/13/2010

Activity Title: 3482 Carriage Chase

Activity Category:

Acquisition - general

Project Number:

NSP - PRD

Projected Start Date:

07/21/2010

Benefit Type:

Direct Benefit (Households)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Fulton NSP Purchase, Rehabilitation & Disposition

Projected End Date:

08/21/2010

Completed Activity Actual End Date:

Responsible Organization:

Fulton County Dept of Housing & Community Development

Overall

Oct 1 thru Dec 31, 2010

To Date

Total Projected Budget from All Sources	N/A	\$51,657.65
Total CDBG Program Funds Budgeted	N/A	\$51,657.65
Program Funds Drawdown	\$51,657.65	\$51,657.65
Program Funds Obligated	\$0.00	\$51,657.65
Program Funds Expended	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00

Activity Description:

Acquisition of foreclosed property (building and land) to later either sell or rent to an eligible Low Income household at 50% or below the Area Median Income.

Location Description:

Single family home located at 3482 Carriage Chase, Atlanta 30349.

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures found.

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
